


Annual Procurement Plan
Year - 2024-25

Ministry/Division :- Ministry of Public Administration

Procuring Entity/Name & Code :- Executive Engineer, Jamalpur PWD Division, Jamalpur.

Project/Program :- Construction of New Circuit House Project at Jamalpur District.

Package No	Description of Procurement Package (Works)	Unit	Quantity	Procurement Method & Time	Contract Approving Authority	Source of Funds	Estimated Cost Lakh in Taka	Time Code for Process	PQ	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Sign of Contract	Total Time to Contract Signature	Completion of Contract
Work (W 4)	i) PABX/Intercom System, ii) Networking System, iii) Conference with Multimedia System, iv) Sound System for Hall Room	Lot	1	OTM	Superintending Engineer	GOB	81.84	Planned Days	No	15/11/24	15/12/24	29/12/24	10/01/25	17/01/25	26/01/25	67 Days	15/10/25
Work (W 5)	i) CCTV, ii) Solar System, iii) Surge Protection, iv) Compound Security Light	Lot	1	OTM	Superintending Engineer	GOB	111.2	Planned Days	No	15/11/24	15/12/24	29/12/24	10/01/25	17/01/25	26/01/25	67 Days	15/10/25
Work (W 6)	i) Internal RCC Road, ii) Pond Development of Pond, iii) Walkway Surrounding the Garden & Pond, iv) Boundary Wall, Birbed Wire & SS Grill of Road Side, v) Security Post & Gate, vi) Saluting Dias & Other Works	Lot	1	OTM	Superintending Engineer	GOB	185.14	Planned Days	No	31/07/24	31/08/24	14/09/24	21/09/24	28/09/24	10/10/24	67 Days	10/05/25
Work (W 7)	i) Land Development	Lot	1	OTM	Executive Engineer	GOB	6.46	Planned Days	No	31/07/24	31/08/24	14/09/24	21/09/24	28/09/24	10/10/24	67 Days	10/05/25
Work (W 8)	i) Arboriculture/Landscaping	Lot	1	OTM	Executive Engineer	GOB	7.28	Planned Days	No								


(Shafigul Islam)
Project Director

Construction of New Circuit House, Jamalpur

&
Superintending Engineer
Tangail PWD Circle
Tangail.

Telephone No-02997752620


Annual Procurement Plan
Year - 2024-25

Ministry/Division :- Ministry of Public Administration

Procuring Entity/Name & Code :- Executive Engineer, Jamalpur PWD Division, Jamalpur.

Project/Program :- Construction of New Circuit House Project at Jamalpur District.

Package No	Description of Procurement Package (Works)	Unit	Quantity	Procurement Method & Time	Contract Approving Authority	Source of Funds	Estimated Cost Lakh in Taka	Time Code for Process	PQ	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Sign of Contract	Total Time to Contract Signature	Comple of Contr
Goods(G-1)	400 KVA Electrical Sub-Station Equipment	Set	1	OTM	Chief Engineer	GOB	123.28	Planned Days	No	15/12/24	15/01/25	29/01/25	10/02/25	17/02/25	26/02/25	67 Days	15/10/25
Goods(G-2)	250 KVA Generators (STS and Cannopy)	Set	1	OTM	Chief Engineer	GOB	74.02	Planned Days	No	15/12/24	15/01/25	29/01/25	10/02/25	17/02/25	26/02/25	67 Days	15/10/25
Goods(G-3)	Lift 1000 Kg (6 Stop, Passenger and Fire)	Lot	2	OTM	Additional Chief Engineer	GOB	187.63	Planned Days	No	15/08/24	15/09/24	29/09/24	10/06/24	13/10/24	20/10/24	67 Days	20/08/25
Goods(G-4)	Split Tupe AC	Tnn	159	OTM	Chief Engineer	GOB	165.86	Planned Days	No	15/01/25	15/02/25	29-02-2025	10/03/25	17/03/25	26/03/25	67 Days	15/11/25
Goods(G-5)	i) Water Heater, ii) Pump Motor, iii) Fire Extinguisher	Nos	(37+2+52)= 91	OTM	Chief Engineer	GOB	12.83	Planned Days	No	15/02/25	15/03/25	29/03/25	10/04/25	17/04/25	26/04/25	67 Days	15/10/25
Goods(G-6)	Furniture	Nos	539	OTM	Chief Engineer	GOB	351.45	Planned Days	No	15/03/25	15/04/25	29/04/25	10/05/25	17/05/25	26/05/25	67 Days	15/10/25
Goods(G-7)	Equipment of Gymnasium	Nos	539	OTM	Chief Engineer	GOB	12.75	Planned Days	No	15/03/25	15/04/25	29/04/25	10/05/25	17/05/25	26/05/25	67 Days	15/10/25


(Shafigul Islam)

Project Director

Construction of New Circuit House, Jamalpur

&

Superintending Engineer

Tangail PWD Circle

Tangail.

Telephone No-02997752620